



## NORWALK FACILITIES CONSTRUCTION COMMISSION (NFCC)

MONDAY, MAY 6, 2019

SPECIAL MEETING

6:00 P.M. IN NORWALK CITY HALL, DPW ROOM #225

### I. ROLL CALL

### II. MINUTES OF PREVIOUS MEETING

March 20, 2019

### III. NEW BUSINESS

#### A. School Construction

1. Review request to submit a grant application to the State for the Rowayton Elementary School, Asbestos Abatement Project, and refer the following to the Common Council for approval:

**“a. RESOLVED, that the Norwalk Facilities Construction Commission (NFCC) is hereby established as the building committee with regard to the Rowayton Elementary School, Asbestos Abatement Project.**

**b. RESOLVED, that the Norwalk Common Council hereby authorizes at least the preparation of schematic drawings and outline specifications for the Rowayton Elementary School, Asbestos Abatement project.**

**c. RESOLVED, that the City of Norwalk Common Council authorizes the City of Norwalk Board of Education to apply to the**

**Commissioner of Administrative Services and to accept or reject a grant for the Rowayton Elementary School, Asbestos Abatement project.”**

2. Review request to submit a grant application to the State for the Norwalk Global Academy School as a Renovate-as-New Construction project and refer the following to the Common Council for approval:
  - a. **RESOLVED, that the Norwalk Facilities Construction Commission (NFCC) is hereby established as the building committee with regard to the Norwalk Global Academy School, Renovate as New Project.**
  - b. **RESOLVED, that the Norwalk Common Council hereby authorizes at least the preparation of schematic drawings and outline specifications for the Norwalk Global Academy School, Renovate as New Project.**
  - c. **RESOLVED, that the City of Norwalk Common Council authorizes the City of Norwalk Board of Education to apply to the Commissioner of Administrative Services and to accept or reject a grant for the Norwalk Global Academy School, Renovate as New Project.**
  
3. Review request to submit a grant application to the State for the Jefferson Elementary School, Renovate as New project, and refer the following to the Common Council for approval:
  - a. **RESOLVED, that the Norwalk Facilities Construction Commission (NFCC) is hereby established as the building committee with regard to the Jefferson Elementary School, Renovate as New project.**
  - b. **RESOLVED, that the Norwalk Common Council hereby authorizes at least the preparation of schematic drawings and outline specifications for the Jefferson Elementary School, Renovate as New project.**
  - c. **RESOLVED, that the City of Norwalk Common Council authorizes the City of Norwalk Board of Education to apply to the Commissioner of Administrative Services and to accept or reject a grant for the Jefferson Elementary School, Renovate as New project.**

4. Review request to submit a grant application to the State for the New Columbus Elementary School (at Ely site), New School Construction project and refer the following to the Common Council for approval:
  - a. **RESOLVED, that the Norwalk Facilities Construction Commission (NFCC) is hereby established as the building committee with regard to the New Columbus School, New School Construction.**
  - b. **RESOLVED, that the Norwalk Common Council hereby authorizes at least the preparation of schematic drawings and outline specifications for the New Columbus School, New School Construction.**
  - c. **RESOLVED, that the City of Norwalk Common Council authorizes the City of Norwalk Board of Education to apply to the Commissioner of Administrative Services and to accept or reject a grant for the New Columbus School, New School Construction.**
  
5. Review request to submit a grant application to the State for the Miscellaneous renovations at Norwalk High School: Media Center/Blackbox Theater, Learning Commons (Library) and Security Improvements at the main entrance projects and refer the following to the Common Council for approval:
  - a. **RESOLVED, that the Norwalk Facilities Construction Commission (NFCC) is hereby established as the building committee with regard to the Miscellaneous renovations at Norwalk High School: Media Center/Blackbox Theater, Learning Commons (Library) and Security Improvements at the main entrance projects.**
  - b. **RESOLVED, that the Norwalk Common Council hereby authorizes at least the preparation of schematic drawings and outline specifications for the Miscellaneous renovations at Norwalk High School: Media Center/Blackbox Theater, Learning Commons (Library) and Security Improvements at the main entrance projects.**
  - c. **RESOLVED, that the City of Norwalk Common Council authorizes the City of Norwalk Board of Education to apply to the Commissioner of Administrative Services and to accept or reject a grant for the Miscellaneous renovations at Norwalk High School:**

**Media Center/Blackbox Theater, Learning Commons (Library) and Security Improvements at the main entrance projects.**

6. Review request to proceed with the implementation of the wood doors and panels replacement project at Norwalk High School and refer the following to the Common Council for approval:
  - a. **Authorize the Chairman of the Norwalk Facilities Construction Commission, to certify Norwalk Facilities Construction Commission's approval of the final plans, project manual and cost estimate for the Norwalk High School – Toilet Renovations/Culinary Arts Expansion State Project No. 103-0249 E / CV**
  - b. **Authorize the Chairman of the Norwalk Facilities Construction Commission, to certify Norwalk Facilities Construction Commission's approval of the final plans, project manual and cost estimate for the Norwalk High School – Wood Doors/Paneling Replacement project State Project No. TBD.**

**IV. MISCELLANEOUS/DISCUSSION ITEMS**

1. Project update

Prepared by Alan Lo,  
Dated: May 2, 2019

**CITY OF NORWALK  
NORWALK FACILITIES CONSTRUCTION COMMISSION  
SPECIAL MEETING  
MARCH 20, 2019**

**ATTENDANCE:** Tom Livingston, Acting Chair; Michael Byrne, Bryan Kerschner, Shannon O'Toole-Giandurco, Michael Barbis, Douglas Hempstead (7:00 p.m.)

**STAFF:** Alan Lo, Building and Facilities Manager

**OTHERS:** Jim Giuliano, Construction Solutions Group

**CALL TO ORDER**

Mr. Livingston called the meeting to order at 6:38 p.m.

**I. ROLL CALL**

Mr. Livingston called the roll. A quorum was present.

**II MINUTES OF THE PREVIOUS MEETING.**

Mr. Livingston noted that the minutes of January 14, 2019 had not been approved at the February meeting due to the lack of quorum.

**• January 14, 2019**

**\*\* MR. LIVINGSTON MOVED THE MINUTES OF JANUARY 14, 2019.  
\*\* THE MOTION TO APPROVE THE MINUTES OF JANUARY 14, 2019 AS SUBMITTED PASSED WITH FOUR (4) IN FAVOR (LIVINGSTON, KERSCHNER, O'TOOLE-GIANDURCO, AND BARBIS) AND ONE (1) ABSTENTION (BYRNE).**

**• February 6, 2019**

**\*\* MR. LIVINGSTON MOVED THE MINUTES OF FEBRUARY 6, 2019.  
\*\* THE MOTION TO APPROVE THE MINUTES OF FEBRUARY 6, 2019 AS SUBMITTED PASSED WITH THREE (3) IN FAVOR (LIVINGSTON, KERSCHNER, AND BARBIS) AND TWO (2) ABSTENTIONS (O'TOOLE-GIANDURCO, BYRNE).**

**III. NEW BUSINESS.**

A . **School construction**

**1. Review recommendation for the Construction Manager for Norwalk High School Improvement Project and refer the following to the Common Council for action:**

**"Authorize the Mayor, Harry W. Rilling, to execute an agreement with Newfield Construction, Inc. as the Construction Manager (CM) for the Norwalk High School Toilet Room ADA Upgrade, Culinary Arts Expansion project and Wood Doors & Paneling Replacement. Terms of the agreement shall include the following:**

<b>Preconstruction phase services</b>	
(including reimbursable allowance	<b>\$35,000</b>
<b>CM fees (% of total trade bids)</b>	<b>2.50%</b>
<b>CM contingency (% of the total trade bits)</b>	<b>3.00%</b>

**Following bidding process, final contract price (GMP) will be submitted to the Common Council for approval. Account # 0918/195010 5777 C0610 & Account # 09195010 5777 C0619"**

**\*\* MS. O'TOOLE-GIANDURCO MOVED THE ITEM.**

Mr. Giuliano gave an overview of the bathroom ADA improvements, the culinary upgrades along with the wooden door and paneling at NHS. This approval is for the construction manager that will be overseeing the project. The department went out to bid and received two responses.

Mr. Livingston asked what percentage would be reimbursed. Mr. Giuliano said that the City was guaranteed \$600,000 and there could be more than that depending on which items qualify.

Mr. Livingston asked if it would be all done in the summer. Mr. Giuliano said that due to the complexity of the job, it would most likely be done over two summers. Mr. Lo said that last year, they were working on painting and safety improvements. There are also some unrelated concerns about ADA compliance.

**\*\* THE MOTION PASSED UNANIMOUSLY.**

**2. Review recommendation for material testing services for Ponus School and refer the following to the Common Council for action:**

**"Authorize the Purchasing Agent to issue a Purchase Order to Connecticut Material Testing Lab, Inc. for material testing services for the Ponus Ridge School Addition and Alteration Project for a total not to exceed \$77,000. Funds are available in account #09185010 5777 C0608"**

**\*\* MR. BYRNE MOVED THE ITEM.**

Mr. Giuliano said that the State requires special testing for the materials on the project. The Department went out to bid and had four responses. Because it is not possible to know how many tests will be required, the bid asked for unit pricing for the testing. Mr. Giuliano gave an overview of the process and said informed the Commission that the company that was selected was located Norwalk.

**\*\* THE MOTION PASSED UNANIMOUSLY.**

**3. Review recommendation for moving services for Ponus School and refer the following to the Common Council for action:**

**"Authorize the Purchasing Agent to issue a Purchase Order to William B. Meyer, Inc. for moving services for the Ponus Ridge School Addition and Alteration Project for a total not to exceed \$125,000.00. Funds are available in account #09185010 5777 C0608"**

**\*\* MR. LIVINGSTON MOVED THE ITEM.**

Mr. Giuliano said that there would be a moving company used for the move. The teachers will pack their belongings in boxes and bins provided by the company and these will be stored in the gymnasium. At the end of the summer, the teachers will have to come back and unpack. The same routine will be used when the addition is constructed. If there is not enough room in the gym, they will store the boxes and bins in a trailer on site.

Mr. Byrne asked if the abatement would be done in one summer. Mr. Giuliano said that most of the abatement would be done over the first summer and there would be a small amount remaining that will be done the following summer.

**\*\* THE MOTION PASSED UNANIMOUSLY.**

**4. Review and approve the following change orders with Newfield Construction for Ponus Ridge School Addition and Renovation project:**

C.O. #1 has 5 Proposed change Order items:

P.C.O. #1	Vinyl tile in lieu of Terrazzo	deduct	(\$87,225.00)
P.C.O. #2	Epoxy finish in lieu of quarry tile	deduct	(\$16,685.00)
P.C.O. #3	Eliminate site lighting in back of school	deduct	(\$24,650.00)
P.C.O. #4	Replace existing toilet compartments	increase	\$24,946.81
P.C.O. #5	Increase storm water retention system	increase	\$302,450.37
	Per DPW requirements		

**\*\* MR. BARBIS MOVED THE ITEM.**

Mr. Lo then reviewed the change orders. He explained that he has the authority to approve change orders less than \$25,000.

Mr. Giuliano said that P.C.O #1-#4 were alternate choices for the construction. Mr. Giuliano said that the Fire Marshal wants a road that allows access completely around the school. The architect had the access road with lighting but the lighting is not required.

Mr. Giuliano said that when they were on site, it was apparent the toilet compartments were in poor condition in two bathrooms. He said that there was a great deal of discussion on this.

Regarding P.C.O. #5, Mr. Giuliano said that any new construction is required to have adequate rain water detention. Mr. Lo explained the soil is rock ledge and clay. Since neither of those are permeable, the water must be slowly released.

*Council Member Young joined the meeting at 6:58 p.m.*

Mr. Lo said that there have been complaints about flooding on Hunter's Lane and a few other nearby areas. The proposed detention system needs to be doubled in size.

*Mr. Hempstead joined the meeting at 7:00 p.m.*

Mr. Kerschner asked if it had been reviewed by Engineering. Mr. Lo said that it had been. He added that there was a Contingency account for the project with \$1.3 million in it.

**\*\* THE MOTION PASSED UNANIMOUSLY.**

**5. School Construction Update**

Mr. Giuliano handed out an information packet titled Norwalk School Construction Program and directed everyone to the Ponus Ridge School project update on page 3. Concrete was poured for the first time last week. The project is moving along.



It was discovered that the heating pipe has deteriorated in certain sections. Some ultrasonic testing was done. A report has been received regarding the ultrasonic readings. The staff has not had time to review the test findings yet.

*Council Member Young left the meeting at 7:04 p.m.*

Mr. Lo said that the good news was that not all the horizontal pipe line has to be replaced. However, any portion of the pipe that has less than 50% of the pipe thickness left is a site for potential breakage.

Mr. Giuliano said that the project is on schedule.

Columbus School is on schedule and there will be an archeological survey done during the coming week-end. All the documents that have to be re-submitted for the grant application have been reviewed. Construction is anticipated to start in March of 2020 if the State gives the City approvals. Columbus should be finished in August of 2021.

Mr. Lo displayed a section of the heating pipe that was removed from Ponus School to show the corrosion. He said that the pipe was laid in 1957 or 1958.

The architect and CSG met with the State two weeks ago for the upgrades on the bathrooms, the culinary arts area and the wood paneling. The request for the wood doors and paneling was submitted to the State last week. Work on the freight elevator will start shortly after the end of school. Otis Elevator has stated that the parts for the project will be on site by the end of May.

Mr. Giuliano directed everyone's attention to the project timelines. He explained that when the new Columbus School is completed and the students are back in their classrooms, the renovating as new project will start at the old Columbus. However, there were suggestions that the old Columbus be demolished for new construction.

Mr. Lo said that the State had changed the percentage of reimbursement. He then gave an overview of the reasons why and pointed out that the pre-1950's buildings had larger classrooms and wider hallways.

Mr. Barbis pointed out that the Columbus school building was constructed in 1938 and the City would be renovating it. He asked if it would be more worthwhile to raze the building and rebuild it. Mr. Giuliano pointed out that Columbus had two stories. Discussion followed.

Jefferson School Renovation as New -- Mr. Giuliano said that he was in the process of writing the specifications for the June 1st State deadline.

Cranbury Elementary - Mr. Giuliano reviewed the estimates, which are over budget. He also gave a brief summary of the work that has already started on the school boiler.

**B. Maritime Aquarium.**

**1. Review proposal for architectural redesign services and refer the following to the Common Council for action:**

**“a. Authorize the Mayor, Harry W. Rilling, to execute an Agreement with Beyer Blinder Belle Architects and Planners LLP for the Maritime Aquarium at Norwalk Functional Replacement Project to provide architectural design services for a total not to exceed \$1,514,033.16. Funds available from the State’s Maritime Aquarium Functional Replacement Grant.”**

**b. Authorize to establish an allowance for project related reimbursable expenses and additional services in the amount of \$150,000.**

**\*\* MR. BYRNE MOVED THE ITEM.**

Mr. Lo said that they had re-established a relationship between the Aquarium, the State and the City. Originally, the money was going to be given directly to the Aquarium, but the bids exceed the project budget. At the request of the State, the City is going to act as the fiduciary for the project. This contract is for the Architect. They are committed to completing the design phase in five months.

**\*\* THE MOTION PASSED UNANIMOUSLY.**

**ADJOURNMENT**


**\*\* MR. HEMPSTEAD MOVED TO ADJOURN.**

**\*\* THE MOTION PASSED UNANIMOUSLY.**

The meeting adjourned at 7:30 p.m.

Respectfully submitted,

S. L. Soltes  
Telesco Secretarial Services



**William Hodel**  
 Director of Facilities & Maintenance  
[hodelw@norwalkps.org](mailto:hodelw@norwalkps.org)  
 P: 203-854-4053 / F: 203-854-4005  
 125 East Avenue, PO BOX 6001  
 Norwalk, CT 06852-6001

**TO:** LAND USE & BUILDING MANAGEMENT COMMITTEE  
 NORWALK FACILITIES CONSTRUCTION COMMISSION

**FROM:** WILLIAM HODEL, DIRECTOR OF FACILITIES & MAINTENANCE

**RE:** GRANT APPLICATION RESOLUTION – ROWAYTON ELEMENTARY  
 SCHOOL

**DATE:** APRIL 24, 2019


Rowayton Elementary School is currently outfitted with vinyl asbestos floor tile (VAT) in select classrooms, storage rooms, main corridor and the kitchen. The district's asbestos management plan has confirmed that this material tested positive for asbestos containing material (ACM) and highly recommends a removal and replacement due to increased health concerns. Our plan is to conduct an abatement in the above noted locations during the summer of 2019, while school is not in session.

**ACTION REQUESTED:**

**Review request to submit a grant application to the State for the Rowayton Elementary School, Asbestos Abatement Project, and refer the following to the Common Council for approval:**

- a. **RESOLVED, that the Norwalk Facilities Construction Commission (NFCC) is hereby established as the building committee with regard to the Rowayton Elementary School, Asbestos Abatement Project.**
- b. **RESOLVED, that the Norwalk Common Council hereby authorizes at least the preparation of schematic drawings and outline specifications for the Rowayton Elementary School, Asbestos Abatement project.**
- c. **RESOLVED, that the City of Norwalk Common Council authorizes the City of Norwalk Board of Education to apply to the Commissioner of Administrative Services and to accept or reject a grant for the Rowayton Elementary School, Asbestos Abatement project.**

cc: Thomas Hamilton  
 Frank Costanzo Ed.D  
 George Sevc  
 Michael Faenza



CITY OF NORWALK  
Alan Lo, Buildings and Facilities Manager  
alo@norwalkct.org P: 203-854-7877  
Norwalk City Hall  
125 East Avenue, PO Box 5125  
Norwalk, CT 06856-5125

TO: LAND USE & BUILDING MANAGEMENT COMMITTEE  
NFCC

FROM: ALAN LO, BUILDING & FACILITIES MANAGER *AL*

RE: GRANT APPLICATION RESOLUTIONS

DATE: APRIL 25, 2019

\*\*\*\*\*

The Board of Education at their April 23, 2019 regular meeting voted to re-allocate previously approved funding (through Special Appropriation process) to supplement the budget shortfall for three school construction projects: New Columbus at Ely, Jefferson Renovate as New, and Norwalk Global Academy. Additionally, the BOE will be requesting of the Common Council an additional \$1.5 million in order to construct the Norwalk Global Academy as new in lieu of the previously approved Renovate as New.

The **Norwalk Global Academy** project, part of the BOE's plan to overcome the 900 elementary seat shortage, originally scheduled to be a renovate as new project upon the completion of the New Columbus School. However, after review of updated project cost estimates, the BOE is making a request of an additional \$1.5 million to support the construction of a new school and demolition of the existing. The Board of Education intends to seek International Baccalaureate (IB) program certification to provide early years IB which will funnel into the middle years program and High School program currently at Brien McMahon High School.

The **Jefferson Elementary School** Renovate-as-New project, part of the BOE's plan to overcome the 900 elementary seat shortage, will include the infill of the lower area (now the driveway) to accommodate the Pre-K program, relocation of the administration suite to the lower level, the addition of a gymnasium to separate the cafeteria from the gym, mechanical upgrades for energy efficiency, bus and vehicle circulation improvements, the removal of the portables and an overall renovation to the building to bring it to a 20 year standard as required of a renovate-as-new grant application.

The **New Columbus School** at Ely Site is a re-submission of the grant application that was submitted in June 2017. Due to special legislation by the State the project expired December 1, 2018, therefore, we must re-approve all previous resolutions and educational specifications.

Additionally, **Norwalk High School** will be seeking State approval via a SCG-049 Grant Application for the following projects in conjunction with their \$11.5 million

appropriation: Media Center/Blackbox Theater, Learning Commons (Library) and Security Improvements at the main entrance.

**ACTION REQUESTED:**

**Review request to submit a grant application to the State for the Norwalk Global Academy School as a New School Construction project and refer the following to the Common Council for approval:**

- a. RESOLVED, that the Norwalk Facilities Construction Commission (NFCC) is hereby established as the building committee with regard to the Norwalk Global Academy School, New School Construction.**
- b. RESOLVED, that the Norwalk Common Council hereby authorizes at least the preparation of schematic drawings and outline specifications for the Norwalk Global Academy School, New School Construction.**
- c. RESOLVED, that the City of Norwalk Common Council authorizes the City of Norwalk Board of Education to apply to the Commissioner of Administrative Services and to accept or reject a grant for the Norwalk Global Academy School, New School Construction.**

**Review request to submit a grant application to the State for the Jefferson Elementary School, Renovate as New project, and refer the following to the Common Council for approval:**

- a. RESOLVED, that the Norwalk Facilities Construction Commission (NFCC) is hereby established as the building committee with regard to the Jefferson Elementary School, Renovate as New project.**
- b. RESOLVED, that the Norwalk Common Council hereby authorizes at least the preparation of schematic drawings and outline specifications for the Jefferson Elementary School, Renovate as New project.**
- c. RESOLVED, that the City of Norwalk Common Council authorizes the City of Norwalk Board of Education to apply to the Commissioner of Administrative Services and to accept or reject a grant for the Jefferson Elementary School, Renovate as New project.**


**Review request to submit a grant application to the State for the New Columbus Elementary School (at Ely site), New School Construction project and refer the following to the Common Council for approval:**

- a. RESOLVED, that the Norwalk Facilities Construction Commission (NFCC) is hereby established as the building committee with regard to the New Columbus School, New School Construction.**

- b. RESOLVED, that the Norwalk Common Council hereby authorizes at least the preparation of schematic drawings and outline specifications for the New Columbus School, New School Construction.**
- c. RESOLVED, that the City of Norwalk Common Council authorizes the City of Norwalk Board of Education to apply to the Commissioner of Administrative Services and to accept or reject a grant for the New Columbus School, New School Construction.**

**Review request to submit a grant application to the State for the Miscellaneous renovations at Norwalk High School: Media Center/Blackbox Theater, Learning Commons (Library) and Security Improvements at the main entrance projects and refer the following to the Common Council for approval:**

- a. RESOLVED, that the Norwalk Facilities Construction Commission (NFCC) is hereby established as the building committee with regard to the Miscellaneous renovations at Norwalk High School: Media Center/Blackbox Theater, Learning Commons (Library) and Security Improvements at the main entrance projects.**
- b. RESOLVED, that the Norwalk Common Council hereby authorizes at least the preparation of schematic drawings and outline specifications for the Miscellaneous renovations at Norwalk High School: Media Center/Blackbox Theater, Learning Commons (Library) and Security Improvements at the main entrance projects.**
- c. RESOLVED, that the City of Norwalk Common Council authorizes the City of Norwalk Board of Education to apply to the Commissioner of Administrative Services and to accept or reject a grant for the Miscellaneous renovations at Norwalk High School: Media Center/Blackbox Theater, Learning Commons (Library) and Security Improvements at the main entrance projects.**



CITY OF NORWALK  
Alan Lo, Buildings and Facilities Manager  
alo@norwalkct.org  
P: 203-854-7877  
Norwalk City Hall  
125 East Avenue, PO Box 5125  
Norwalk, CT 06856-5125

TO : MEMBERS OF THE NORWALK FACILITIES CONSTRUCTION COMMISSION

FROM: ALAN LO, BUILDINGS AND FACILITIES MANAGER *AL*

RE : NORWALK HIGH SCHOOL TOILET RENOVATION/CULINARY EXPANSION

DATE: MAY 6, 2019

\*\*\*\*\*

In response to a comprehensive school facilities study completed in early 2017, the City of Norwalk allocated \$11,500,000 for various improvements throughout Norwalk High School including renovations to all toilet rooms to bring them in compliance with ADA requirements, expansion of the Culinary Arts Program to accommodate the high demand for this program, and the re-finishing of all wood doors and paneling throughout, to improve the aesthetics of the high school. However, in our investigation of the wood doors and paneling it was discovered that the varnish used in the original construction contained low levels of PCB's. According to State of Connecticut law, detected levels of PCB's above 1.0 parts per million must be managed or remediated in compliance with regulatory requirements. To address this matter the City has decided to remove and replace these materials now.

Since the toilet room renovation project is an improvement to ADA and the Culinary Arts expansion is a programmatic enhancement, the City submitted a grant application in June of 2018 to obtain reimbursement from the State. The City will receive their normal reimbursement rate of 33.21% of eligible costs for both of these projects.

The City also submitted a grant application in March of 2019 for a "non-priority" project for the PCB contained wood doors and paneling. In addition, the City submitted and received approval from the State, special legislation to have the first \$600,000 of the estimated \$2,036,296 reimbursed at 100% and the remaining cost (\$1,436,296) reimbursed at the City's allocated rate of 33.21% of eligible costs.

We are scheduled to go out for bid in early May 2019 and submit bid results to the City for approval in June 2019. Construction will begin at the end of the school year 2019.

**ACTION REQUESTED:**

**Authorize the Chairman of the Norwalk Facilities Construction Commission, to certify Norwalk Facilities Construction Commission's approval of the final plans, project manual and cost estimate for the Norwalk High School – Toilet Renovations/Culinary Arts Expansion State Project No. 103-0249 E / CV**

**Authorize the Chairman of the Norwalk Facilities Construction Commission, to certify Norwalk Facilities Construction Commission's approval of the final plans, project manual and cost estimate for the Norwalk High School – Wood Doors/Paneling Replacement project State Project No. TBD.**





# DEPARTMENT OF ADMINISTRATIVE SERVICES (DAS)

## Office of School Construction Grants & Review (OSCG&R)

### REQUEST FOR REVIEW OF FINAL PLANS FORM SCG-042

STATUTORY REF.: C.G.S. Sections 10-282, 10-283, 10-291, 10-294, 10-292

DISTRICT NAME: Norwalk	FACILITY NAME AND ADDRESS: Norwalk High School 23 Calvin Murphy Drive Norwalk, CT 06851	STATE PROJECT NUMBER: 103-0249 A/CV
		PHASE NUMBER: 1 of 1

Estimated date\* to begin construction June 2019 Estimated date to complete construction August 2020

\* NOTE: Construction must begin within 2 years of grant commitment date to maintain grant eligibility.

#### Certification of Approval dates:

	Final Plans & Prof. Cost Estimate	Site Approval (if applicable)
Local Board of Education	/ /	/ /
School Building Committee	/ /	/ /

We hereby certify that these final plans and project manual(s) as prepared for bidding and dated April 10 2019, and the professional cost estimate, completed in accordance with Level 3 of ASTM International Standard E1557, Standard Classification of Building Elements and Related Sitework-UNIFORMAT II for this project, dated April 19, 2019 have been reviewed and approved for this project on the dates shown above.

For the Town or Regional Board of Education:

<u>Mike Barbis</u>	_____	<u>April 23, 2019</u> **
Chairperson's Name (Type or print)	Signature	Date

For the School Building Committee:

<u>Tom Livingston</u>	_____	<u>May 1, 2019</u> **
Chairperson's Name (Type or print)	Signature	Date

\*\* Signature dates cannot precede the date on the submitted plans.

For the Project Architect/Engineering Firm:

<u>Antinozzi Associates</u>	_____	<u>203-377-1300</u>
Firm Name (Type or print)	Signature	Telephone No.

We hereby request a review of the final Project Plans, Project Manual, Ineligible and Limited Eligible Costs Worksheet (ICW) FORM SCG-4000, and professional cost estimate as noted above. Copies of all the above referenced documents are either attached, or available.

<u>Dr. Steven Adamowski</u>	_____	_____
Superintendent's Name (Type or print)	Signature	Date

NOTE: NO PHASE OF THIS SCHOOL CONSTRUCTION PROJECT SHALL GO OUT TO BID, AND NO PURCHASE ORDER OVER \$10,000.00 SHALL BE ISSUED, UNTIL YOU HAVE RECEIVED WRITTEN NOTIFICATION FROM THE STATE DEPARTMENT OF ADMINISTRATIVE SERVICES (DAS) INDICATING APPROVAL OF FINAL PLANS, PROJECT MANUAL, AND COST ESTIMATE.

# FORM SCG-042 Request for Review of Final Plans

State Project No. 103-0249 A/CV

Project Name: Norwalk High School – Toilet Renovations/Culinary Arts Expansion

Name of Contact Person: Nina Laria	Telephone: 203-854-4057	Date:
---------------------------------------	----------------------------	-------

<b>Certifications of Local Approval:</b>		
I certify that I have local jurisdiction over the <b>State Building Code</b> and that the plans and project manual dated _____ for the above referenced project comply with all applicable building codes.		
_____	_____	_____
Local Building Official's Name	Signature	Date
I certify that I have local jurisdiction over the <b>State Fire Safety Code</b> and that the plans and project manual dated _____ for the above referenced project comply with all applicable fire codes.		
_____	_____	_____
Local Fire Marshal's Name	Signature	Date
I certify that I have local jurisdiction over the <b>State Health Code</b> and that the plans and project manual dated _____ for the above referenced project comply with all applicable health codes.		
_____	_____	_____
Local Health Official's Name	Signature	Date
I certify that I have local jurisdiction over <b>Section 504 of the Rehabilitation Act of 1973</b> , and the Uniform Federal Accessibility Standards (UFAS). I further certify that the plans and project manual dated _____ for the above referenced project comply with all applicable accessibility codes.		
_____	_____	_____
Local Federal 504 Official's Name	Signature	Date

- NOTES:**
- 1.) THE CERTIFICATIONS OF LOCAL APPROVAL NOTED ABOVE MUST BE OBTAINED, AND ARE REQUIRED TO BE PROVIDED, PRIOR TO RECEIVING APPROVAL-TO-BID BY THE STATE DEPARTMENT OF ADMINISTRATIVE SERVICES (DAS) FOR THIS PROJECT. IF THESE CERTIFICATIONS CANNOT BE OBTAINED LOCALLY, PLEASE CONTACT THE DAS, OFFICE OF SCHOOL CONSTRUCTION GRANTS & REVIEW (OSCG&R) FOR ASSISTANCE.
  - 2.) THE OFFICE OF SCHOOL CONSTRUCTION GRANTS & REVIEW (OSCG&R) APPROVED PROJECT PLANS, PROJECT MANUAL AND COST ESTIMATE MUST BE KEPT ON FILE AT THE LOCAL BOARD OF EDUCATION OFFICE UNTIL THE FINAL GRANT PAYMENT HAS BEEN MADE AND THE DAS AUDIT IS COMPLETE ON THIS PROJECT.
  - 3.) ORIGINAL SIGNATURES ARE REQUIRED ON THIS FORM. IF ORIGINAL SIGNATURES ARE NOT AVAILABLE AT THE PLAN REVIEW MEETING, MAIL OR OVERNIGHT DELIVER THIS COMPLETED FORM TO:  
The Office of School Construction Grants & Review  
450 Columbus Blvd., Suite 1503  
Hartford, CT 06103